



A-TS with motorized opening

ACCEPTANCE CHECKLIST

Order data

Door manufacturer: _____ Order number: _____

Commission / Customer: _____

Order date: _____ Production date: _____

Door configuration

› Access control

- | | |
|--------------------------------------------------------------------|-----------------------------------------------------------|
| <input type="checkbox"/> Bluetooth module for A-TS + M-TS (480259) | <input type="checkbox"/> openDoor Touchkey dLine (480489) |
| <input type="checkbox"/> openDoor Keypad (476515) | <input type="checkbox"/> Other make |

› Further control options

- Control via Smart Home System

› Power transmission

- MACO cable transition (466833, 466834, 480254, 480255)
- MACO connection cable (466835, 479515, 480772)
- Plunger contact SECUREconnect 50 (478819) + adapter cable (478821)
- Other make

› Power supply unit

- | | |
|-------------------------------------------------------------------|------------------------------------------------------------------|
| <input type="checkbox"/> Flush-mounted power supply unit (480277) | <input type="checkbox"/> Top-hat rail power supply unit (480276) |
| <input type="checkbox"/> Other make approved by MACO | <input type="checkbox"/> Other make |

› UPS module

- UPS module (480987)

Special functions

› Day unlocking

- | | |
|-------------------------------------|--------------------------------|
| <input type="checkbox"/> mechanical | <input type="checkbox"/> motor |
|-------------------------------------|--------------------------------|

› Necessary prerequisites:

- E-opener or daytime position opener installed in the closing part
- Day adjusting screw in the main lock case removed

› Condition monitoring with bolt switching contact (478679)

- | | |
|-----------------------------------------------------------|------------------------------------------------------|
| <input type="checkbox"/> Integration in Smart-Home-System | <input type="checkbox"/> Integration in alarm system |
| <input type="checkbox"/> Not foreseen | <input type="checkbox"/> Other |

› Swing door drive (manufacturer's specifications to be observed)

- | | |
|------------------------------|-----------------------------|
| <input type="checkbox"/> yes | <input type="checkbox"/> no |
|------------------------------|-----------------------------|



A-TS with motorized opening

ACCEPTANCE CHECKLIST

Functional check before delivery

Function		Exam alright	Exam out of order	Test not possible	Function not provided
1	No visual damage to lock and locking parts				
2	Proper automatic locking with test magnet 227538				
3	Proper automatic locking when closing the door				
4	Proper unlocking via INSTINCT app in construction site mode				
5	Proper motorised unlocking via access control (finger scan, keypad, etc.)				
6	Proper motorised unlocking via Smart Home system				
7	Proper motorised unlocking via potential-free input (push-button or similar)				
8	Proper mechanical unlocking by cylinder				
9	Proper mechanical unlocking via inside lever handle				
10	Proper function of the mechanical day release				
11	Proper function of the motorised daytime unlocking device				
12	Proper function of the acoustic signalling system (open (latches+locking elements fully retracted) 1x beep.)				
13	Proper function of the electronic shutter monitoring				
14	Proper function in combination with swing door operator				

Additional remarks to point:

Delivery status	Accessories (Admin Card, Power Supply & UPS Module)	Accompanying documentation (Operating and maintenance instructions, instructions for use)
<input type="checkbox"/> Transport lock (mandatory)	<input type="checkbox"/> properly packed and enclosed	<input type="checkbox"/> properly packed and enclosed
<input type="checkbox"/> locked	<input type="checkbox"/> will be sent separately	<input type="checkbox"/> will be sent separately
<input type="checkbox"/> in day release		

Herewith the fitter confirms the proper execution and unrestricted function of the door before delivery:

Place & Date

Signature / fitter



A-TS with motorized opening

ACCEPTANCE CHECKLIST

Handover protocol

Function		Exam alright	Exam out of order	Test not possible	Function not provided
1	No visual damage to lock and locking parts				
2	Proper automatic locking with test magnet 227538				
3	Proper automatic locking when closing the door				
4	Proper unlocking via INSTINCT app in construction site mode				
5	Proper motorised unlocking via access control (finger scan, keypad, etc.)				
6	Proper motorised unlocking via Smart Home system				
7	Proper motorised unlocking via potential-free input (push-button or similar)				
8	Proper mechanical unlocking by cylinder				
9	Proper mechanical unlocking via inside lever handle				
10	Proper function of the mechanical day release				
11	Proper function of the motorised daytime unlocking device				
12	Proper function of the acoustic signalling system (open (latches+locking elements fully retracted) 1x beep.)				
13	Proper function of the electronic shutter monitoring				
14	Proper function in combination with swing door operator				

Additional remarks to point:

Admin Card

- handed over
- not handed over
- no Bluetooth module provided

Accompanying documentation

(Operating and maintenance instructions, instructions for use)

- handed over
- not handed over

The client and fitter hereby confirm the proper execution and function of the door after installation:

Place & Date

Signature / fitter

Signature / Customer